
Traffic Control Plan Town of Markham 077-T-12 Watermain Replacement and Sewer Installation Main St Markham, Hwy 7 to Bullock Dr

Prepared for: KAPP Contracting

Prepared By:
Direct Traffic Management



General Notes:


- 1. Traffic control plan for the watermain replacement and sewer installation on Main St between Hwy 7 and Bullock Dr in Markham, ON.
- 2. Traffic control to be set up as per accompanying and TL drawings. Distance between signs and channelizers as per Ontario Traffic Manual Book 7 (Book 7) Table A. Taper length as per Book 7 Table A. Sign retroreflectivity to meet of exceed minimum guidelines as set out in Book 7.
- 3. Detour and associated signing to be installed and visible to traffic prior to the closing of NB Main St at Hwy 7.
- 4. Access to driveways will be accessible from SB Main St at all times.


Legend

- Temporary Traffic Sign
- TC-54


| Town of Markham | | | |
|---------------------------|----------------|----------------------------|--|
| Project Name | | Project Number | |
| Main St Watermai | n | 077-T-12 | |
| Prime Contractor | | Traffic Control Contractor | |
| Kapp Contracting | Dire | ect Traffic Management | |
| Phone | Sheet Number | Date | |
| | 1 | May 3, 2012 | |
| Prepared By | t Tueffie Mane | | |
| Direct Traffic Management | | | |


Sign Legend and Detour Notes





























Detour Notes:


- ANS will be installed a minimum 7 days in advance of the road closure. ANS will be changed to AWS the day of the closure.
- The detour and PDMS will be in place and exposed to traffic prior to the closure of the road.
- Associated temporary traffic control to be set up as per accompanying drawings and TL drawings. Distance between signs and channelizers as per Ontario traffic Manual Book 7 (Book 7) Table A for Short Duration closures and Table B for Long Duration Closures. Taper lengths as per Book 7 Table A for Short Duration and Table B for Long Duration. Sign retroreflectivity to meet or exceed minimum guidelines as set out in Book 7.

| Town of Markham | | | |
|-------------------|--------------|----------------------------|--|
| Project Name | | Project Number | |
| Main St Watermain | | 077-T-12 | |
| Prime Contractor | | Traffic Control Contractor | |
| Kapp Contracting | Dire | ct Traffic Management | |
| Phone | Sheet Number | Date | |
| | 2 | May 3, 2012 | |
| Prepared By | | | |
| Direct Tra | iffic Mana | gement | |


Advanced Notification / Warning / Alternate Route Signing





Cross Street Signing





| Owner | Town of Markham | | |
|---------------------------|-----------------|----------------------------|--|
| Project Name | | Project Number | |
| Main St Watermai | in | 077-T-12 | |
| Prime Contractor | | Traffic Control Contractor | |
| Kapp Contracting | | Traffic Management | |
| Phone | Sheet Number | Date | |
| | 4 | May 3, 2012 | |
| Prepared By | | | |
| Direct Traffic Management | | | |











| Owner | | | |
|-------------------|----------------------------|--|--|
| | Town of Markham | | |
| Project Name | Project Number | | |
| Main St Watermain | 077-T-12 | | |
| Prime Contractor | Traffic Control Contractor | | |
| Kapp Contracting | Direct Traffic Management | | |
| Phone Shee | t Number Date | | |
| | 7 May 3, 2012 | | |
| Prepared By | | | |
| Direct Traffi | c Management | | |




Table A - Work Zone Component Dimensions: Short Duration Work (Non-Freeways)

| Normal Regulatory Speed Limit | | | | | | |
|-------------------------------|---|--------------------------------------|--------------------------------------|--------------------------------------|--------------------------------------|--|
| * | Dimension | 50km/h or lower | 60km/h | 70km/h | 80km/h | 90km/h |
| 1a | Taper length for full lane closure (m) | 10 -15 | 20 -30 | 30 - 40 | 50 - 60 | 70 - 80 |
| 1b | Taper length for roadside work (m) | 3 - 5 | 5 - 7 | 7 - 10 | 10 - 12 | 15 - 20 |
| 2 | Longitudinal Buffer Area (LBA) (m) | (30) | (40) | 50 | 60 | 75 |
| 3 | Maximum Distance between markers (m)*** | 4 - 6 (use at least 4 markers) | 4 - 6 (use at least 4 markers) | 8 -10 (use at least 4 markers) | 8 -10 (use at least 4 markers) | 10 - 12 (use at least 4 markers) |
| 4 | Minimum Tangent between tapers (m) | 30 | 30 | 60 | 60 | 80 |
| 5 | Distance between construction signs (m) | 20 - 30 | 20 - 30 | 50 - 60 | 50 - 60 | 70 - 80 |
| | Condition | TC-2B or TC-2A Required | | | | |
| 6 | Visibility less than 150m | Yes | Yes | Yes | Yes | Yes |
| | Visibility 150m or greater | No | No | No, if a TC-12 is used | Yes | Yes |

Table B - Work Zone Component Dimensions: Long Duration Work (Non-Freeways)

| | Normal Regulatory Speed Limit | | | | | |
|----|---|--------------------------------------|---------------------------------------|--------------------------------------|--|--|
| * | Dimension | 50km/h or lower | 60km/h | 70km/h | 80km/h | 90km/h |
| 1a | Taper length for full lane closure (m) | LV: 15 - 25 HV: 30 - 50 | | 60 - 80 | 100 - 120 | 140 - 160 |
| 1b | Taper length for roadside work (m) | LV: 5 - 8 HV: 9 - 15 | 10 - 14 | 14 - 20 | 20 - 24 | 30 - 40 |
| 2 | Longitudinal Buffer Area (LBA) (m) | (30) | (40) | 50 | 60 | 75 |
| 3 | Maximum Distance between markers (m)*** | 6 - 8 (use at least 4 markers) | 8 - 10 (use at least 4 markers) | 8 -10 (use at least 4 markers) | 10 - 12 (use at least 4 markers) | 12 - 14 (use at least 4 markers) |
| 4 | Minimum Tangent between tapers (m) | 55 | 100 | 120 | 140 | 160 |
| 5 | Distance between construction signs (m) | 40 - 50 | 90 - 100 | 110 - 120 | 130 - 140 | 150 |

NOTES:
* When the 85th percentile is known, it may be used instead of the normal regulatory speed limit. Table B distances are based on good visibility and should be increased if visibility is poor.

| Owner 7 | Town of Markh | am |
|--------------------|-----------------|----------------------------|
| Project Name | | Project Number |
| Main St Watermaii | n | 077-T-12 |
| Prime Contractor | | Traffic Control Contractor |
| Kapp Contracting | Direct T | raffic Management |
| Phone | Sheet Number | Date |
| | 8 | May 3, 2012 |
| Prepared By Direct | Traffic Manager | ment |

Roadside Work includes shoulder work and roadway edge work.

^{*} Buffer Vehicles are not required on non-freeways. For application of LBA on non-freeways, see General Notes to Typical Layouts, Table D and Section 5. LBAs are not a requirement at speeds of 60km/h or lower, but should be considered if safety concerns exist.

^{***}Markers are channelizing devices. Application guidelines are shown in Table E.2. Cones may be used for daytime or nighttime operations on non-freeways.

LV = Low Volume
HV = High Volume
contact = High Volume
Low Volume is defined as an average annual daily traffic volume less than 3000 vehicles per day (combined traffic for both directions). This figure can be obtained from the local road authority or can be estimated by counting the number of vehicles passing the work site in 3 minutes and multiplying by 300. The count may be taken in off-peak or peak traffic periods, corresponding to the period during which the work operations will be carried out.